

Phase 3
12/14/18 - 5/2/19

10'-0" Construction Gate

10'-0" Construction Gate

Temporary Dumpster & Recycling Location. Construction temp wood ramp here.

24'-0" Sliding Construction Gate

2 each 10'-0" Construction Gates

16'-0" Construction Gate

General Notes:
- This sheet is for construction fencing and construction laydown purposes only
- Cannot block traffic on Jefferson
- Must have traffic control when entering and existing site
- Must maintain access to and from parking lot and Monroe drive at all times.
- East fence line shall be free standing fence panels. Contractor shall drive post on every other panel.

Construction Parking

Maintain access to drive

JEFFERSON AVENUE

BOWLES WILEY

